

While not visible, there has been a lot of work happening behind the scenes. The earliest we were able to break ground was June 6. At this point we are waiting for permit approval from the City of Scappoose and DEQ. We are anticipating having these in the next two weeks.

The field design has been submitted and the turf is in que for production. The most recent delivery date we have been given is August 13, 2022. Like other organizations they are having supply chain disruptions. Once delivered the install of the turf takes 3-4 weeks



Goal posts, soccer goals, and scoreboard have been ordered.

Groups that have donated in kind work are being coordinated by Cory Zonich and his team at MCD.

Once we have permits, things are ready to move and we can start moving dirt.

As we make progress and get timeline updates I will be sharing these with the community.

When we break ground you can see progress here:

<https://www.teleport.io/feed/fexuvqbxomtj>